



---

*Architect*

---

---

*Construction Manager*

---



**DALEY+JALBOOT**  
Architects Inc



**D'HUY Engineering, Inc.**

A TRADITION OF EXCELLENCE

# SPRINGFIELD TOWNSHIP MUNICIPAL CAMPUS PROJECT

Springfield Township

DEI Project No. 12069

Monthly Progress Report No. 02

November, 2016

## *Springfield Township Municipal Campus Project*



### Phase 2

**Phase 2: Buildings and Adjacent Site Work**

**Start:** March 7<sup>th</sup>, 2016

**Completion of Phase:** June 23<sup>rd</sup>, 2017

### **WORK COMPLETED**

#### **Public Works:**

- Main building metal panel installation in progress.
- Remainder of wash bay slabs placed, completing all concrete slab at main building.
- Temporary enclosure and heat supplied to begin finishes.
- Equipment building exterior CMU walls completed, bituminous damp proofing applied, foundation water resistive system installed, backfill placed and brick work in progress.
- Ceramic tile at locker rooms in progress.
- Fire protection piping in progress.
- Garage bay fans, gas fired heaters and vehicle exhaust duct installed.



*Public Works Main Building*



*Public Works Exterior Storage Building*



*Police/Admin. East Elevation*

**Police/Admin:**

- Interior metal stud partitions in progress.
- Electrical rough-in at metal stud locations in progress and pulling wire in completed areas.
- EPDM roofing system installation 90% complete.
- Air handler units lifted to second floor and duct work is in progress.
- Exterior sheeting and water resistive barrier complete.
- Rain water collection system in progress.
- Masonry veneer in progress.

**WORK COMPLETED**

**Library:**

- Library footings completed.
- Structural steel framing completed.
- Placement of roof deck in progress.
- Preparing for cast in place and masonry foundation wall.



*Library Steel Erection*



*Equipment Building Steel and Masonry*



*Library Steel North*



*Police/Administration  
Partition Walls*



*Police/Admin.  
Roof*

**Site Layout:**

